


FACILITIES and PHYSICAL PLANT MAJOR RENOVATIONS and CAPITAL PROJECTS Fiscal Years 2021-2022



	Week of																																																				
	Jan 11, 2021	Jan 25, 2021	Feb 8, 2021	Feb 22, 2021	Mar 8, 2021	Mar 22, 2021	Apr 5, 2021	Apr 19, 2021	May 3, 2021	May 17, 2021	May 31, 2021	Jun 14, 2021	Jun 28, 2021	Jul 12, 2021	Jul 26, 2021	Aug 9, 2021	Aug 23, 2021	Sep 6, 2021	Sep 20, 2021	Oct 4, 2021	Oct 18, 2021	Nov 1, 2021	Nov 15, 2021	Nov 29, 2021	Dec 13, 2021	Dec 27, 2021	Jan 10, 2022	Jan 24, 2022	Feb 7, 2022	Feb 21, 2022	Mar 7, 2022	Mar 21, 2022	Apr 4, 2022	Apr 18, 2022	May 2, 2022	May 16, 2022	May 30, 2022	Jun 13, 2022	Jun 27, 2022	Jul 11, 2022	Jul 25, 2022	Aug 8, 2022	Aug 22, 2022	Sep 5, 2022	Sep 19, 2022	Oct 3, 2022	Oct 17, 2022	Oct 31, 2022	Nov 14, 2022	Nov 28, 2022	Dec 12, 2022		
Master Plan Project/Project Book																																																					For Notes, See Project Dashboard
Former Bookstore Renovation/Office Ctr.	*****																																																				
HSC OMM-COMP TI Expansion	*****																																																				
HEC CMR TI Expansion Plan	*****																																																				
HEC 4th Fl. Research Lab Addition	*****																																																				
Exterior Branding, BBC/HPC	*****																																																				BBC completed. Pending HPC, VMC, NSC, HSC.
RWC Electrical Service Upgrade	*****																																																				
PCC Dental Steam Boiler Replacement	*****																																																				Spring Break timeframe
Anderson Tower Elevator Modernization-Cab2	*****																																																				Unscheduled. Need Funding
HPC Clinical & Standardized Patients Sim Labs	*****																																																				Donor Funded
HSC Car Charging Stations	*****																																																				
Bookstore Move/Relocation	*****																																																				Ramp Pending Legal sign-off
Old Lead Space Renovation	*****																																																				
ORE Sim Lab Lebanon	*****																																																				
Anatomy Lab Prep Room	*****																																																				
Annex Renovation	*****																																																				
Projects Under Review																																																					Totals
Former Subway Renovation Design	*****																																																				Project On Hold
East/West Classrooms (HSC)	*****																																																				On Hold. Revisit pricing next year, April re-bid
HPC Acoustics	*****																																																				
Pet Health Clinic Renovation - Surgical Space	*****																																																				On hold pending move of pet health clinic decision
AAC Boardroom Renovation-OnHold	*****																																																				
Projects Completed																																																					
Library & Student Resource Center	*****																																																				COMPLETED
Phase II - 1st & 2nd floors	*****																																																				COMPLETED
Phase III - 3rd floor	*****																																																				COMPLETED
GAIT Lab	*****																																																				COMPLETED
VMC/ VetMed PBL Rooms FL02	*****																																																				COMPLETED
Anderson Tower Parking Lot	*****																																																				COMPLETED
VCC/CVM Classrooms (202 & 244)	*****																																																				COMPLETED
HEC Classrooms (Seating upgrade)	*****																																																				COMPLETED
Anderson Tower Elevator Modernization-Cab1	*****																																																				COMPLETED
Park/Orange Mitigation	*****																																																				COMPLETED
HSC Nursing Sim Lab	*****																																																				COMPLETED
VMC/ VetMed PBL Rooms FL01	*****																																																				COMPLETED
Phase I - 4th & Basement	*****																																																				COMPLETED